ELECTRIC FLOOR HEATING

QUOTE CHECKLIST

A quick pre-quote checklist for electric floor heating projects. Use page 2 to sketch and measure.

866-558-3369 | customercare@warmyourfloor.com

PROJECT INFORMATION

Project / Customer: _____ **Room / Area:** _____

Project Address: _____

Contractor / Contact: _____ **Install Date:** _____

Project Type: ☐ New construction ☐ Remodel ☐ Not sure

Remodel? Confirm demo is done, subfloor is exposed, and walls are open for thermostat wiring.

1 HEATING GOALS & ZONES

- ☐ Floor warming / comfort
- ☐ Primary room heat (check heat loss)
- ☐ Multiple rooms or separate temperature zones
- ☐ Open floor plan shared with adjacent rooms
- ☐ Multiple floors involved
- ☐ Shower / wet area included

Wet areas need their own mat or cable spool for warranty.
Separate wet-area control adds a circuit and thermostat.

2 FLOOR ASSEMBLY

FINISHED FLOORING

☐ Tile / stone ☐ LVP / vinyl ☐ Laminate
☐ Carpet ☐ Other: _____
☐ Wood – floating, glue, or nail-down
☐ Manufacturer approves it over electric radiant heat

SUBSTRATE

☐ Concrete ☐ Plywood / OSB ☐ Cement board
☐ Existing floor ☐ Other: _____

WHAT'S BELOW

☐ Conditioned ☐ Slab ☐ Crawlspace ☐ Garage / basement

PREP TO INCLUDE IN QUOTE

☐ Demo ☐ Crack repair ☐ Leveling
☐ Underlayment ☐ Uncoupling membrane ☐ Mortar
☐ Insulation / thermal break

3 ELECTRICAL

Voltage available:

☐ 120V ☐ 240V ☐ Not sure

Dedicated circuit:

☐ Yes ☐ No ☐ Not sure
☐ Panel is accessible
☐ Total load fits thermostat rating
☐ Power module or extra control needed
☐ Permits / inspections required

Large areas may need more controls or separate zones.
Quote electrical labor, breakers, wiring, conduit, boxes if in scope.

4 SYSTEM TYPE

- ☐ Heating mat
- ☐ Loose cable with membrane
- ☐ Loose cable with guides / straps
- ☐ In-slab cable
- ☐ Shower / wet-area mat
- ☐ Retrofit joist mat (access from below)
- ☐ Foil / film (floating floors)

5 CONTROLS & ACCESSORIES

☐ Programmable ☐ Touchscreen ☐ Wi-Fi
☐ Floor sensor ☐ Alarm / cable monitor
☐ Fastening parts ☐ Boxes / conduit
☐ Testing equipment ☐ Repair components

Confirm all items match system, voltage, and load.

6 RESPONSIBILITIES & QUOTE ITEMS

Check each task you're responsible for and should be included in the quote.

- ☐ Site measurements & product selection
- ☐ Floor prep & insulation
- ☐ Heating element layout
- ☐ Floor sensor installation
- ☐ Resistance testing & documenting results
- ☐ Thermostat wiring
- ☐ Electrical labor, breakers, wiring & conduit
- ☐ Membrane or mortar installation
- ☐ Finished flooring
- ☐ System startup & programming
- ☐ Pulling permits & scheduling inspections
- ☐ Keeping labels, serial info & warranty docs

ELECTRIC FLOOR HEATING


QUOTE CHECKLIST

Sketch and measure the floor plan. Page 2 of 2.

866-558-3369 | customercare@warmyourfloor.com

SKETCH & MEASURE THE FLOOR PLAN

Draw the full room and label every dimension. Include cabinets, vanities, toilets, tubs / showers, islands, vents, drains and other fixed features.
Mark the thermostat with a bold 'T' and the power location with a 'P'. Shade or label areas that should stay unheated.



Scale: 1 square = _____ inches / _____ feet **Dimensions:** ☐ Actual / field measured ☐ Plan / estimated

Before submitting: include overall dimensions, fixed fixtures / obstructions, doorways, unheated areas, thermostat location, and wet areas.